



TYPE III BARRICADE R11-2 [60" x 30"] (12.5 S.F.)

CONSTRUCTION SIGN TABLE	
SIGN DESIGNATION	REQUIRED QUANTITY
W20-2	6
M4-8	12
M4-1	12
M6-3	3
M6-1(L OR R)	9
M4-8A	2
W20-3	6
R11-2	2
CONSTRUCTION SIGN TOTALS	52

- NOTES:
1. INSTALLATION, DIMENSIONS, COLOR, DETAILS OF SIGNS, BARRICADES, ETC. SHALL COMPLY WITH THE CURRENT MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES.
 2. THE REQUIRED CONSTRUCTION WARNING SIGNS SHALL MEET NJDOT STANDARDS AND BE COVERED AS APPROVED BY THE ENGINEER WHEN NOT IN USE.
 3. SPACING BETWEEN SUCCESSIVE LETTERED SIGN ASSEMBLIES SHOULD BE EVERY 500 FT OR AS DIRECTED BY THE ENGINEER.

NO.	ISSUE / REVISION	CHECK	APPROVE	DATE

SOUTH JERSEY GAS
WOODBURY RELIABILITY PROJECT
 DEPTFORD TOWNSHIP
 GLOUCESTER COUNTY, NEW JERSEY
TANYARD RD (CR 663) DETOUR PLAN



Prepared By:
KIELY CIVIL
 KIELY ENGINEERING, INC.
 715 WHITE HORSE PINE
 HAMMONTON, NJ 08037
 WWW.KIELYBUILDS.COM
 (609) 666-5410

PROJECT DATA
 Project No.: 21-00035
 Dwg No.:
 Sheet No.: TP-01